



# Watertown Middle School MSBA funded Windows Repair

Town Council Meeting
June 7, 2016



#### **MSBA** Process



- MSBA Project Budget Requirements
  - Includes Construction Estimate (by Designer and OPM estimators)
  - Includes 5% Contingency for Construction and 2%
     Contingency on remaining costs
  - Finalized Project Budget
  - MSBA reimburses per this Project Budget @ 48.47%



#### **Project Team**



- Good Team
  - Designer Gale Associates; proactive
  - MSBA is responsive
  - MSBA contribution rate at 48.47% is good
- OPM & Gale previous MSBA experience
  - Barnstable United Elementary
  - Successful and "BELOW BUDGET"



### **Existing Windows**



- Solidly maintained building but with an aged and "Non Compliant" window system
  - Active air and moisture infiltration in many areas, with thermal loss and "increased energy costs"
  - Numerous inoperable window sashes, broken glazing, failed sealants, etc.
  - Lacks "structural integrity"
  - Do not comply with current Stretch Code
  - Some of the existing material being removed is haz material and requires regulated disposal



### Existing Windows Weak structural connections









# Existing Windows Inoperable/gaps taped over







# Existing Windows water infiltration/moisture









# Existing Windows damaged with a/c ducts









### Repair Plan




- Remove existing deficient windows, excluding
  - Windows within Media Center
  - Exterior doors & entrances and original steel windows
- Thermally efficient insulated assemblies
- In compliance with the Massachusetts State Building Code requirements and Americans with Disabilities Act.



### Repair Schedule







#### Repair Estimate



- Most likely Construction cost \$2,813,525
  - In an aggressive bid market, best time fall 2016/ early 2017, bids may come in lower
  - Complete most of the construction prior to school opening in September 2017
- Total Budget without additional Contingencies -\$3,158,547; District portion \$1,627,599 (MSBA = \$1,530,948)
- MSBA Budget with Contingencies \$3,313,291;
   District portion \$1,707,339 (MSBA = \$1,605,952)



### MSBA – Next Steps



- MSBA next steps
  - MSBA Board accepted the project & budget on March 30
  - District acceptance and Project Funding Agreement within 90 days
- Need Agreement to begin next phase of Design



#### Recommendations



- Town accepts Project Funding Agreement as soon as feasible to get the best bids
  - Best time to bid windows project fall/early winter
- We recommend as soon as June 8 to allow the Design Team to progress the work





#### Thank you,

**Questions?**